GOVERNMENT OF ANDHRA PRADESH

ABSTRACT

RWS&S – Krishna District - Augmentation of SVS Seethanapalli Harijanawada H/o of Seethanapalli of Kruthivenu Mandal in Krishna District with Estimated cost of Rs.31.60 Lakhs – Post Facto Extension of Agreement Time up to 31.03.2017 for a period of (810) days with LD's of Rs.25,925/- - Accorded - Orders - Issued.

PANCHAYAT RAJ AND RURAL DEVELOPEMNT (RWS-I) DEPARTMENT

G.O.RT.No. 234 Dated: 12-05-2020

Read the following:

1. G.O.Rt.No.438, PR&RD(RWS-II) Dept., dt:14.03.2013.
2. From the CE-II, RWS&S Dept., Vijayawada, Lr.No.AEE/DEE/CE-II/Seethanapalli/EOAT/RWS&S/Krishna/19, Dt:04.03.2020.

ORDER:

In the circumstances reported by the Chief Engineer-II, Rural Water Supply & Sanitation Department, Vijayawada in his letter 2nd read above, Government after careful examination of the proposal, hereby accord post facto extension of agreement time up to 31.03.2017 for a period of (810) days with Liquidated Damages of Rs.25,925/-, as delay is attributable to the Contractor in respect of the work "Augmentation of SVS Seethanapalli Harijanawada H/o of Seethanapalli of Kruthivenu Mandal in Krishna District".

2. The Engineer-in-Chief, Rural Water Supply & Sanitation Department, Vijayawada, Andhra Pradesh, shall take further necessary action accordingly in the matter.

3. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

GOPAL KRISHNA DWIVEDI
PRINCIPAL SECRETARY TO GOVERNMENT.

To
The Engineer-in-Chief,
Rural Water Supply & Sanitation Department, Vijayawada.
The Superintendent Engineer, RWS&S, Krishna District.

Copy to:
PS to Minister (PR,RD & Mines & Geology)
PS to Prl. Secretary to Govt., (PR&RD).
Sf/SCs.

// FORWARDED : : BY ORDER //

SECTION OFFICER.